NAME OF THE WORK: PACKAGE NO.03
(CONSISTS OF 5 WORKS)

EMB

Second and Part Bill

Measurement Sheet

BOOK NO – 02

VOLUME-I WARD-07

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE NO.03 (CONSISTS OF 5 WORKS)

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.01		**Removing and resetting Stone Slab of drain and pointing in C.M (1:3) (Approved Rate)**										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 01								246.92		
		Total Executed Quantity								246.92		
		Modified Schedule-b Quantity								1487.70		
		Now to be paid Quantity								246.92	139.73	34502.00
Item no.02		**Removing and Resetting of Footpath Slab and pointing in C.M (1:3) (Approved Rate)**										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 02 & 03								294.63		
		Total Executed Quantity								294.63		
		Modified Schedule-b Quantity								2154.02		
		Now to be paid Quantity								294.63	271.37	79954.00
Item no.03		**Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m3)**										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 04 to 07								620.45		
		Total Executed Quantity								620.45		
		Modified Schedule-b Quantity								5519.80		
		Now to be paid Quantity								620.45	351.05	217809.00
Item no.04		**Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates**										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 08 & 09								85.47		
		Total Executed Quantity								85.47		
		Modified Schedule-b Quantity								452.99		
		Now to be paid Quantity								85.47	6413.65	548175.00
Item no.05		**Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications**										
			Tonne									
		Vide Total executed Quantity from premeasuremet Page no. 10								8.24		
		Total Executed Quantity								8.24		
		Modified Schedule-b Quantity								54.41		
		Now to be paid Quantity								8.24	106436.07	877033.00

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

02/1/24
Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.06		Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates										
Measurements taken on		02/01/24										
		Bottom Raft										
		VeerannaPalya										
		6th A Cross Road										
		RHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	90.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	114.50		Cum	1	9.50	0.90	0.90	0.90	0.15	1.28		
		LHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	90.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	114.70		Cum	1	9.70	0.90	0.90	0.90	0.15	1.31		
		6th B Cross Road										
		RHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	45.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	60.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
60.00	75.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
75.00	90.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
90.00	105.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
105.00	120.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
120.00	121.80		Cum	1	1.80	0.75	0.75	0.75	0.15	0.20		
		6th Cross Road										
		RHS										
		(From East to West)										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	33.60		Cum	1	3.60	0.75	0.75	0.75	0.15	0.41		
33.60	39.20	Road Break	Cum	1	0.00	0.75	0.75	0.75	0.15	0.00		
39.20	54.20		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
54.20	69.20		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
69.20	78.00		Cum	1	8.80	0.75	0.75	0.75	0.15	0.99		

52.79

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

02/01/24
Assistant Executive Engineer
Assistant executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		LHS										
		(From East to West)										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	90.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	112.10		Cum	1	7.10	0.90	0.90	0.90	0.15	0.96		
		Side Wall										
		VeerannaPalya										
		6th A Cross Road										
		RHS										
		(From North to South)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	114.50		Cum	2	9.50	0.15	0.15	0.15	0.60	1.71		
		LHS										
		(From North to South)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	114.70		Cum	2	9.70	0.15	0.15	0.15	0.60	1.75		
		6th B Cross Road										
		RHS										
		(From South to North)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
120.00	121.80		Cum	2	1.80	0.15	0.15	0.15	0.60	0.32		
		6th Cross Road										
		RHS										
		(From East to West)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	33.60		Cum	2	3.60	0.15	0.15	0.15	0.60	0.65		
33.60	39.20	Road Break	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
39.20	54.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

87.06

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
54.20	69.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
69.20	78.00		Cum	2	8.80	0.15	0.15	0.15	0.60	1.58		
		LHS										
		(From East to West)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	112.10		Cum	2	7.10	0.15	0.15	0.15	0.60	1.28		
								Sub Total		164.31		
		Culvert										
		Bottom raft										
		Muniswami Gowda Layout										
		2nd Cross Road										
			Cum	1	5.80	1.50	1.50	1.50	0.20	1.74		
		Side Wall										
		Muniswami Gowda Layout										
		2nd Cross Road										
			Cum	2	5.80	0.20	0.20	0.20	0.60	1.39		
								Sub Total		3.13		
		Total Executed Quantity								167.45		
		Modified Schedule-b Quantity								915.91		
		Now to be paid Quantity								167.45	7236.31	1211720.00
Item no.07		**Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregates**										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 11 to 13								24.30		
		Total Executed Quantity								24.30		
		Modified Schedule-b Quantity								90.76		
		Now to be paid Quantity								24.30	6614.58	160734.00
Item no.08		**Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.**										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 14 & 15								138.84		
		Total Executed Quantity								138.84		
		Modified Schedule-b Quantity								337.40		
		Now to be paid Quantity								138.84	1225.22	170110.00

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer

Assistant Executive Engineer 02/01/24
Assistant executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.09		Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work										
Measurements taken on		02/01/24										
		VeerannaPalya										
		6th A Cross Road										
		RHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	28.50		Sqm	1	13.50	0.90	0.90	0.90		12.15		
28.50	35.30	No Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
35.30	50.30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
50.30	65.30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
65.30	80.30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
80.30	87.10		Sqm	1	6.80	0.90	0.90	0.90		6.12		
87.10	98.30	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
98.30	113.30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
113.30	114.90		Sqm	1	1.60	0.90	0.90	0.90		1.44		
		LHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	32.80		Sqm	1	2.80	0.90	0.90	0.90		2.52		
32.80	38.70	No Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
38.70	44.50		Sqm	1	5.80	0.90	0.90	0.90		5.22		
44.50	53.30	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
53.30	68.30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
68.30	83.30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
83.30	98.30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
98.30	113.30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
113.30	114.70		Sqm	1	1.40	0.90	0.90	0.90		1.26		
		6th B Cross Road										
		RHS										
		(From South to North)										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	20.40	No Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
20.40	35.40		Sqm	1	15.00	0.75	0.75	0.75		11.25		
35.40	50.40		Sqm	1	15.00	0.75	0.75	0.75		11.25		
50.40	65.40		Sqm	1	15.00	0.75	0.75	0.75		11.25		
65.40	80.40		Sqm	1	15.00	0.75	0.75	0.75		11.25		
80.40	87.60		Sqm	1	7.20	0.75	0.75	0.75		5.40		
87.60	92.80	No Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
92.80	107.80		Sqm	1	15.00	0.75	0.75	0.75		11.25		
107.80	121.90		Sqm	1	14.10	0.75	0.75	0.75		10.58		
		6th Cross Road										
		RHS										
		(From East to West)										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	33.60		Sqm	1	3.60	0.75	0.75	0.75		2.70		
33.60	39.20	Road Break	Sqm	1	0.00	0.75	0.75	0.75		0.00		
39.20	54.20		Sqm	1	15.00	0.75	0.75	0.75		11.25		
54.20	63.30		Sqm	1	9.10	0.75	0.75	0.75		6.83		

303.96

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer 02/01/24

Assistant Executive Engineer Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
63.30	78.00	No Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
		LHS										
		(From East to West)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	59.00		Sqm	1	14.00	0.90	0.90	0.90		12.60		
59.00	71.80	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
71.80	86.80		Sqm	1	15.00	0.90	0.90	0.90		13.50		
86.80	90.60		Sqm	1	3.80	0.90	0.90	0.90		3.42		
		Vayunandana Layout										
		Nerubhavi Munirathnamma Compound										
		LHS										
		(From West to East)										
0.00	2.30		Sqm	1	2.30	0.90	0.90	0.90		2.07		
2.30	4.00	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
4.00	19.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
19.00	34.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
34.00	40.20		Sqm	1	6.20	0.90	0.90	0.90		5.58		
40.20	55.20	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
55.20	59.20	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
59.20	71.50		Sqm	1	12.30	0.90	0.90	0.90		11.07		
71.50	75.40	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
75.40	81.80		Sqm	1	6.40	0.90	0.90	0.90		5.76		
81.80	84.10	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
84.10	99.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
99.10	114.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
114.10	122.10		Sqm	1	8.00	0.90	0.90	0.90		7.20		
		RHS										
		(From West to East)										
0.00	5.60		Sqm	1	5.60	0.90	0.90	0.90		5.04		
5.60	14.60	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
14.60	29.60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
29.60	32.70		Sqm	1	3.10	0.90	0.90	0.90		2.79		
32.70	46.30	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
46.30	51.30		Sqm	1	5.00	0.90	0.90	0.90		4.50		
51.30	66.30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
66.30	78.70	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
78.70	91.60		Sqm	1	12.90	0.90	0.90	0.90		11.61		
91.60	98.40	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
98.40	109.30		Sqm	1	10.90	0.90	0.90	0.90		9.81		
109.30	115.80		Sqm	1	6.50	0.90	0.90	0.90		5.85		
		Cross Road										
		L.H.S										
		(North To South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		

289.80

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	105.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.00	120.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120.00	135.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
		Total Executed Quantity								647.76		
		Modified Schedule-b Quantity								2423.33		
		Now to be paid Quantity								647.76	2175.19	1409001.00
Item no.10		**Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)**										
Measurements taken on												
		Muniswami Gowda Layout										
		2nd Cross Road										
			Sqm	1	5.80	1.50	1.50	1.50		8.70		
		Total Executed Quantity								8.70		
		Modified Schedule-b Quantity								172.08		
		Now to be paid Quantity								8.70	5287.84	46004.00
Item no.14		**Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth. and as per the directions of the Engineer-in-charge of the work .**										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 16 to 22								675.90		
		Total Executed Quantity								675.90		
		Modified Schedule-b Quantity								3673.73		
		Now to be paid Quantity								675.90	75.06	50733.00
Item no.16		**Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density**										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 23 to 28								608.31		
		Total Executed Quantity								608.31		
		Modified Schedule-b Quantity								3308.74		
		Now to be paid Quantity								608.31	2764.54	1681697.00
Item no.17		**Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means.**										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 29 to 39								5281.81		
		Total Executed Quantity								5281.81		
		Modified Schedule-b Quantity										
		Quantity upto125%								20798.60		
		QuantityAbove 125%								3766.80		
		Now to be paid Quantity								5281.81	48.50	256168.00
Item no.18		**Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom**										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 40 to 46								12849.61		
		Total Executed Quantity								12849.61		
		Modified Schedule-b Quantity								64570.28		

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer 02/01/24 Assistant executive Engineer 02/01/24

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Now to be paid Quantity								**12849.61**	**13.86**	**178096.00**
Item no.19		**Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects.**										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 47 to 57								264.09		
		Total Executed Quantity								**264.09**		
		Modified Schedule-b Quantity								**1228.27**		
		Now to be paid Quantity								**264.09**	**10553.53**	**2787082.00**
Item no.20		**Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respects**										
Measurements taken on		02/01/24										
		GKVK Layout										
		Main Road										
		(From West to East)										
0.00	7.10		Cum	1	7.10	2.20	3.00	2.60	0.04	0.74		
7.10	15.00		Cum	1	7.90	5.20	4.40	4.80	0.04	1.52		
15.00	30.00		Cum	1	15.00	4.40	6.30	5.35	0.04	3.21		
30.00	45.00		Cum	1	15.00	6.30	4.30	5.30	0.04	3.18		
45.00	60.00		Cum	1	15.00	4.30	4.65	4.48	0.04	2.69		
60.00	75.00		Cum	1	15.00	4.65	4.65	4.65	0.04	2.79		
75.00	90.00		Cum	1	15.00	4.65	4.40	4.53	0.04	2.72		
90.00	105.00		Cum	1	15.00	4.40	4.30	4.35	0.04	2.61		
105.00	112.00		Cum	1	7.00	4.30	5.30	4.80	0.04	1.34		
112.00	120.00		Cum	1	8.00	7.50	6.50	7.00	0.04	2.24		
120.00	135.00		Cum	1	15.00	5.40	5.40	5.40	0.04	3.24		
135.00	145.00		Cum	1	10.00	5.40	5.60	5.50	0.04	2.20		
145.00	152.00		Cum	1	7.00	7.20	6.60	6.90	0.04	1.93		
152.00	165.00		Cum	1	13.00	6.60	6.30	6.45	0.04	3.35		
165.00	173.10		Cum	1	8.10	6.30	6.00	6.15	0.04	1.99		
173.10	180.00		Cum	1	6.90	3.60	3.50	3.55	0.04	0.98		
180.00	195.00		Cum	1	15.00	3.50	3.75	3.63	0.04	2.18		
195.00	200.80		Cum	1	5.80	3.75	6.30	5.03	0.04	1.17		
		Ravi Gowda Layout										
		(From North to South)										
0.00	3.50		Cum	1	3.50	6.90	6.90	6.90	0.04	0.97		
3.50	15.00		Cum	1	11.50	5.60	5.70	5.65	0.04	2.60		
15.00	30.00		Cum	1	15.00	5.70	5.20	5.45	0.04	3.27		
30.00	45.00		Cum	1	15.00	5.20	5.40	5.30	0.04	3.18		
45.00	60.00		Cum	1	15.00	5.40	3.90	4.65	0.04	2.79		
60.00	75.00		Cum	1	15.00	3.90	4.40	4.15	0.04	2.49		
75.00	90.00		Cum	1	15.00	4.40	5.00	4.70	0.04	2.82		
90.00	105.00		Cum	1	15.00	5.00	5.10	5.05	0.04	3.03		
105.00	120.00		Cum	1	15.00	5.10	4.90	5.00	0.04	3.00		
120.00	126.00		Cum	1	6.00	4.90	5.10	5.00	0.04	1.20		
126.00	135.00		Cum	1	9.00	4.50	4.40	4.45	0.04	1.60		
135.00	141.30		Cum	1	6.30	4.40	4.35	4.38	0.04	1.10		
141.30	150.00		Cum	1	8.70	5.35	5.00	5.18	0.04	1.80		
150.00	165.00		Cum	1	15.00	5.00	5.45	5.23	0.04	3.14		
165.00	180.00		Cum	1	15.00	5.45	4.95	5.20	0.04	3.12		
180.00	195.00		Cum	1	15.00	4.95	5.85	5.40	0.04	3.24		

79.41

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

02/01/24

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
195.00	210.00		Cum	1	15.00	5.85	5.30	5.58	0.04	3.35		
210.00	213.50		Cum	1	3.50	5.30	7.00	6.15	0.04	0.86		
		Jai Ram Layout										
		Anagha Dental Care Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	5.50	6.20	5.85	0.04	3.51		
15.00	30.00		Cum	1	15.00	6.20	5.50	5.85	0.04	3.51		
30.00	45.00		Cum	1	15.00	5.50	5.35	5.43	0.04	3.26		
45.00	58.70		Cum	1	13.70	5.35	4.90	5.13	0.04	2.81		
58.70	64.70		Cum	1	6.00	5.80	5.60	5.70	0.04	1.37		
64.70	69.20		Cum	1	4.50	4.70	5.00	4.85	0.04	0.87		
		Jai Rama Layout Main Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	4.00	4.40	4.20	0.04	2.52		
15.00	30.00		Cum	1	15.00	4.40	5.20	4.80	0.04	2.88		
30.00	45.00		Cum	1	15.00	5.20	4.40	4.80	0.04	2.88		
45.00	60.00		Cum	1	15.00	4.40	4.85	4.63	0.04	2.78		
60.00	75.00		Cum	1	15.00	4.85	4.90	4.88	0.04	2.93		
75.00	90.00		Cum	1	15.00	4.90	5.10	5.00	0.04	3.00		
90.00	105.00		Cum	1	15.00	5.10	6.50	5.80	0.04	3.48		
105.00	114.70		Cum	1	9.70	6.50	6.65	6.58	0.04	2.55		
114.70	118.30		Cum	1	3.60	6.65	8.30	7.48	0.04	1.08		
		1st Cross Road										
		Five Star Security Service Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	6.35	6.00	6.18	0.04	3.71		
15.00	30.00		Cum	1	15.00	6.00	5.20	5.60	0.04	3.36		
30.00	45.00		Cum	1	15.00	5.20	5.50	5.35	0.04	3.21		
45.00	60.00		Cum	1	15.00	5.50	4.90	5.20	0.04	3.12		
60.00	67.90		Cum	1	7.90	4.90	5.30	5.10	0.04	1.61		
		Talacauvery Layout										
		1st Main Road										
		(From West to East)										
0.00	3.50		Cum	1	3.50	8.50	6.50	7.50	0.04	1.05		
3.50	15.00		Cum	1	11.50	6.50	7.00	6.75	0.04	3.11		
15.00	30.00		Cum	1	15.00	7.00	6.70	6.85	0.04	4.11		
30.00	45.00		Cum	1	15.00	6.70	7.10	6.90	0.04	4.14		
45.00	60.00		Cum	1	15.00	7.10	7.15	7.13	0.04	4.28		
60.00	75.00		Cum	1	15.00	7.15	7.40	7.28	0.04	4.37		
75.00	90.00		Cum	1	15.00	7.40	7.00	7.20	0.04	4.32		
90.00	105.00		Cum	1	15.00	7.00	7.10	7.05	0.04	4.23		
105.00	120.00		Cum	1	15.00	7.10	8.15	7.63	0.04	4.58		
120.00	135.00		Cum	1	15.00	8.15	7.50	7.83	0.04	4.70		
135.00	150.00		Cum	1	15.00	7.50	7.40	7.45	0.04	4.47		
150.00	165.00		Cum	1	15.00	7.40	7.10	7.25	0.04	4.35		
165.00	180.00		Cum	1	15.00	7.10	7.80	7.45	0.04	4.47		
180.00	195.00		Cum	1	15.00	7.80	8.00	7.90	0.04	4.74		
195.00	210.00		Cum	1	15.00	8.00	7.10	7.55	0.04	4.53		
210.00	215.60		Cum	1	5.60	7.10	7.00	7.05	0.04	1.58		

121.63

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		2nd B Cross Road										
		(From North to South)										
0.00	3.40		Cum	1	3.40	6.10	4.80	5.45	0.04	0.74		
3.40	9.40		Cum	1	6.00	4.80	4.75	4.78	0.04	1.15		
9.40	18.50		Cum	1	9.10	4.15	4.60	4.38	0.04	1.59		
18.50	30.00		Cum	1	11.50	4.70	5.75	5.23	0.04	2.40		
30.00	37.80		Cum	1	7.80	5.75	5.40	5.58	0.04	1.74		
		2nd A Cross Road										
		(From North to South)										
0.00	4.30		Cum	1	4.30	5.80	5.00	5.40	0.04	0.93		
4.30	15.00		Cum	1	10.70	5.00	4.65	4.83	0.04	2.07		
15.00	30.00		Cum	1	15.00	4.65	4.50	4.58	0.04	2.75		
30.00	45.00		Cum	1	15.00	4.50	4.20	4.35	0.04	2.61		
45.00	60.00		Cum	1	15.00	4.20	5.00	4.60	0.04	2.76		
60.00	75.00		Cum	1	15.00	5.00	4.90	4.95	0.04	2.97		
75.00	90.00		Cum	1	15.00	4.90	4.30	4.60	0.04	2.76		
90.00	105.00		Cum	1	15.00	4.30	4.80	4.55	0.04	2.73		
105.00	111.10		Cum	1	6.10	4.80	4.75	4.78	0.04	1.17		
		Dr. Rajkumar Road (or)1st A Main Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	5.20	5.30	5.25	0.04	3.15		
15.00	30.00		Cum	1	15.00	5.30	4.20	4.75	0.04	2.85		
30.00	45.00		Cum	1	15.00	4.20	5.10	4.65	0.04	2.79		
45.00	60.00		Cum	1	15.00	5.10	5.10	5.10	0.04	3.06		
60.00	75.00		Cum	1	15.00	5.10	5.00	5.05	0.04	3.03		
75.00	90.20		Cum	1	15.20	5.00	4.60	4.80	0.04	2.92		
90.20	94.40		Cum	1	4.20	6.00	6.40	6.20	0.04	1.04		
94.40	105.00		Cum	1	10.60	5.00	4.80	4.90	0.04	2.08		
105.00	109.20		Cum	1	4.20	4.80	4.90	4.85	0.04	0.81		
		2nd Cross Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	5.70	4.60	5.15	0.04	3.09		
15.00	30.00		Cum	1	15.00	4.60	4.90	4.75	0.04	2.85		
30.00	45.00		Cum	1	15.00	4.90	4.70	4.80	0.04	2.88		
45.00	60.00		Cum	1	15.00	4.70	4.80	4.75	0.04	2.85		
60.00	75.00		Cum	1	15.00	4.80	5.70	5.25	0.04	3.15		
75.00	90.00		Cum	1	15.00	5.70	6.00	5.85	0.04	3.51		
90.00	105.00		Cum	1	15.00	6.00	6.80	6.40	0.04	3.84		
105.00	120.00		Cum	1	15.00	6.80	7.15	6.98	0.04	4.19		
120.00	122.10		Cum	1	2.10	7.15	9.30	8.23	0.04	0.69		
		Muniswamy Gowda Layout										
		1st Main Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	4.10	5.00	4.55	0.04	2.73		
15.00	30.00		Cum	1	15.00	5.00	4.25	4.63	0.04	2.78		
30.00	45.00		Cum	1	15.00	4.25	4.00	4.13	0.04	2.48		
45.00	60.00		Cum	1	15.00	4.00	4.30	4.15	0.04	2.49		
60.00	75.00		Cum	1	15.00	4.30	4.55	4.43	0.04	2.66		
75.00	90.00		Cum	1	15.00	4.55	4.45	4.50	0.04	2.70		
90.00	105.00		Cum	1	15.00	4.45	5.30	4.88	0.04	2.93		
105.00	120.00		Cum	1	15.00	5.30	5.65	5.48	0.04	3.29		
120.00	135.00		Cum	1	15.00	5.65	5.50	5.58	0.04	3.35		
135.00	136.00		Cum	1	1.00	5.50	5.00	5.25	0.04	0.21		

102-72

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer

Assistant Executive Engineer
Assistant executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET
Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		1st A K.V.J Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	3.90	3.65	3.78	0.04	2.27		
15.00	30.00		Cum	1	15.00	3.65	3.00	3.33	0.04	2.00		
30.00	33.30		Cum	1	3.30	3.00	3.40	3.20	0.04	0.42		
33.30	34.20		Cum	1	0.90	2.90	2.50	2.70	0.04	0.10		
		2nd Cross Road Sunshine apartment										
		(From North to South)										
0.00	15.00		Cum	1	15.00	5.45	5.05	5.25	0.04	3.15		
15.00	30.00		Cum	1	15.00	5.05	4.70	4.88	0.04	2.93		
30.00	45.00		Cum	1	15.00	4.70	4.95	4.83	0.04	2.90		
45.00	60.00		Cum	1	15.00	4.95	5.35	5.15	0.04	3.09		
60.00	67.20		Cum	1	7.20	5.35	5.40	5.38	0.04	1.55		
		G.Ramaiah Layout										
		1st Cross Road										
		(From North to South)										
0.00	9.90		Cum	1	9.90	5.35	4.80	5.08	0.04	2.01		
9.90	15.00		Cum	1	5.10	4.15	4.10	4.13	0.04	0.84		
15.00	30.00		Cum	1	15.00	4.10	4.60	4.35	0.04	2.61		
30.00	45.00		Cum	1	15.00	4.60	4.15	4.38	0.04	2.63		
45.00	60.00		Cum	1	15.00	4.15	4.25	4.20	0.04	2.52		
60.00	63.60		Cum	1	3.60	4.25	4.55	4.40	0.04	0.63		
63.60	66.70		Cum	1	3.10	3.90	3.50	3.70	0.04	0.46		
66.70	75.00		Cum	1	8.30	3.50	4.55	4.03	0.04	1.34		
75.00	79.50		Cum	1	4.50	4.55	4.30	4.43	0.04	0.80		
		Chiranjeevi Layout										
		3rd Cross Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	4.30	3.50	3.90	0.04	2.34		
15.00	30.00		Cum	1	15.00	3.50	4.50	4.00	0.04	2.40		
30.00	45.00		Cum	1	15.00	4.50	4.85	4.68	0.04	2.81		
45.00	52.30		Cum	1	7.30	4.85	5.10	4.98	0.04	1.45		
52.30	55.00		Cum	1	2.70	3.35	3.10	3.23	0.04	0.35		
		3rd Cross Near Vidya Niketan School Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	7.00	6.60	6.80	0.04	4.08		
15.00	30.00		Cum	1	15.00	6.60	6.50	6.55	0.04	3.93		
30.00	45.00		Cum	1	15.00	6.50	6.45	6.48	0.04	3.89		
45.00	60.00		Cum	1	15.00	6.45	6.85	6.65	0.04	3.99		
60.00	75.00		Cum	1	15.00	6.85	6.95	6.90	0.04	4.14		
75.00	90.00		Cum	1	15.00	6.95	6.65	6.80	0.04	4.08		
90.00	98.80		Cum	1	8.80	6.65	4.85	5.75	0.04	2.02		
98.80	105.00		Cum	1	6.20	3.95	4.05	4.00	0.04	0.99		
105.00	120.00		Cum	1	15.00	4.05	4.45	4.25	0.04	2.55		
120.00	129.30		Cum	1	9.30	4.45	4.90	4.68	0.04	1.74		
129.30	131.50	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
131.50	138.00		Cum	1	6.50	5.20	5.15	5.18	0.04	1.35		
		Veerannapalya										
		6th A Cross Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	6.30	6.60	6.45	0.04	3.87		
15.00	30.00		Cum	1	15.00	6.60	6.40	6.50	0.04	3.90		

82.09

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
30.00	45.00		Cum	1	15.00	6.40	5.60	6.00	0.04	3.60		
45.00	60.00		Cum	1	15.00	5.60	5.80	5.70	0.04	3.42		
60.00	75.00		Cum	1	15.00	5.80	5.55	5.68	0.04	3.41		
75.00	90.00		Cum	1	15.00	5.55	5.25	5.40	0.04	3.24		
90.00	105.00		Cum	1	15.00	5.25	5.60	5.43	0.04	3.26		
105.00	115.00		Cum	1	10.00	5.60	5.35	5.48	0.04	2.19		
		6th B Cross Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	4.60	5.25	4.93	0.04	2.96		
15.00	30.00		Cum	1	15.00	5.25	4.50	4.88	0.04	2.93		
30.00	45.00		Cum	1	15.00	4.50	4.90	4.70	0.04	2.82		
45.00	60.00		Cum	1	15.00	4.90	4.80	4.85	0.04	2.91		
60.00	75.00		Cum	1	15.00	4.80	4.70	4.75	0.04	2.85		
75.00	90.00		Cum	1	15.00	4.70	4.50	4.60	0.04	2.76		
90.00	105.00		Cum	1	15.00	4.50	4.50	4.50	0.04	2.70		
105.00	118.50		Cum	1	13.50	4.50	4.60	4.55	0.04	2.46		
		6th Cross Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	4.95	4.85	4.90	0.04	2.94		
15.00	30.00		Cum	1	15.00	4.85	4.80	4.83	0.04	2.90		
30.00	45.00		Cum	1	15.00	4.80	4.50	4.65	0.04	2.79		
45.00	60.00		Cum	1	15.00	4.50	4.45	4.48	0.04	2.69		
60.00	75.00		Cum	1	15.00	4.45	4.10	4.28	0.04	2.57		
75.00	89.10		Cum	1	14.10	4.10	5.00	4.55	0.04	2.57		
89.10	90.30	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
90.30	105.00		Cum	1	14.70	4.65	4.45	4.55	0.04	2.68		
105.00	117.10		Cum	1	12.10	4.45	4.35	4.40	0.04	2.13		
		Sahakar nagar										
		13th main 9th A Cross Road										
		From North to South										
0.00	15.00		Cum	1	15.00	6.10	5.35	5.73	0.04	3.44		
15.00	29.00		Cum	1	14.00	5.35	5.00	5.18	0.04	2.90		
29.00	30.00		Cum	1	1.00	3.85	3.80	3.83	0.04	0.15		
30.00	45.00		Cum	1	15.00	3.80	4.00	3.90	0.04	2.34		
45.00	60.00		Cum	1	15.00	4.00	4.55	4.28	0.04	2.57		
60.00	75.00		Cum	1	15.00	4.55	4.50	4.53	0.04	2.72		
75.00	90.00		Cum	1	15.00	4.50	3.90	4.20	0.04	2.52		
90.00	105.00		Cum	1	15.00	3.90	4.15	4.03	0.04	2.42		
105.00	110.60		Cum	1	5.60	4.15	3.80	3.98	0.04	0.89		
		13th main 9th B Cross Road										
		From North to South										
0.00	3.80		Cum	1	3.80	8.15	5.40	6.78	0.04	1.03		
3.80	15.00		Cum	1	11.20	5.40	4.90	5.15	0.04	2.31		
15.00	30.00		Cum	1	15.00	4.90	4.70	4.80	0.04	2.88		
30.00	45.00		Cum	1	15.00	4.70	4.80	4.75	0.04	2.85		
45.00	60.00		Cum	1	15.00	4.80	4.80	4.80	0.04	2.88		
60.00	75.00		Cum	1	15.00	4.80	4.65	4.73	0.04	2.84		
75.00	75.20		Cum	1	0.20	4.65	4.60	4.63	0.04	0.04		
75.20	90.00		Cum	1	14.80	3.75	4.45	4.10	0.04	2.43		
90.00	105.00		Cum	1	15.00	4.45	4.70	4.58	0.04	2.75		
105.00	120.00		Cum	1	15.00	4.70	4.40	4.55	0.04	2.73		
120.00	135.00		Cum	1	15.00	4.40	6.10	5.25	0.04	3.15		
135.00	138.40		Cum	1	3.40	6.10	5.05	5.58	0.04	0.76		

109.29

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
138.40	139.10		Cum	1	0.70	5.05	3.75	4.40	0.04	0.12		
		10th Cross Road										
		From North to South										
0.00	3.40		Cum	1	3.40	7.80	5.50	6.65	0.04	0.90		
3.40	15.00		Cum	1	11.60	5.50	5.10	5.30	0.04	2.46		
15.00	30.00		Cum	1	15.00	5.10	4.90	5.00	0.04	3.00		
30.00	32.10		Cum	1	2.10	4.90	4.00	4.45	0.04	0.37		
32.10	38.80		Cum	1	6.70	5.20	4.15	4.68	0.04	1.25		
		11th Cross road										
		From North to South										
0.00	5.20		Cum	1	5.20	8.95	5.30	7.13	0.04	1.48		
5.20	15.00		Cum	1	9.80	5.30	5.00	5.15	0.04	2.02		
15.00	30.00		Cum	1	15.00	5.00	4.85	4.93	0.04	2.96		
30.00	45.00		Cum	1	15.00	4.85	4.75	4.80	0.04	2.88		
45.00	50.50		Cum	1	5.50	4.75	4.65	4.70	0.04	1.03		
		Cut Portion										
			Cum	1	2.00	1.10	1.10	1.10	0.04	0.09		
			Cum	1	1.80	1.20	1.20	1.20	0.04	0.09		
			Cum	1	1.50	0.90	0.90	0.90	0.04	0.05		
			Cum	1	1.80	1.40	1.40	1.40	0.04	0.10		
			Cum	1	1.70	1.10	1.10	1.10	0.04	0.07		
			Cum	1	2.10	1.00	1.00	1.00	0.04	0.08		
			Cum	1	2.20	1.40	1.40	1.40	0.04	0.12		
			Cum	1	1.50	1.10	1.10	1.10	0.04	0.07		
			Cum	1	1.40	1.40	1.40	1.40	0.04	0.08		
			Cum	1	2.10	1.00	1.00	1.00	0.04	0.08		
			Cum	1	1.30	1.00	1.00	1.00	0.04	0.05		
			Cum	1	1.70	1.40	1.40	1.40	0.04	0.10		
			Cum	1	2.00	1.50	1.50	1.50	0.04	0.12		
			Cum	1	2.50	1.80	1.80	1.80	0.04	0.18		
		Deducation For Asphalt Road										
		Manhole	Cum	-10	0.44				0.04	-0.18		
					(3.14X0.75X0.75)/4=0.44							
			Cum	-8	0.64				0.04	-0.20		
					(3.14X0.9X0.9)/4=0.64							
			Cum	-4	0.79				0.04	-0.13		
					(3.14X1X1)/4=0.79							
			Cum	-3	1.13				0.04	-0.14		
					(3.14X1.2X1.2)/4=1.13							
		Chamber										
			Cum	-10	0.90	0.60	0.60	0.60	0.04	-0.22		
			Cum	-3	0.80	0.60	0.60	0.60	0.04	-0.06		
		Tree Pot	Cum	-6	0.30	0.30	0.30	0.30	0.04	-0.02	18.83	
		Total Executed Quantity								**513.98**		
		Modified Schedule-b Quantity								**2582.81**		
		Now to be paid Quantity								**513.98**	**12253.37**	**6297987.00**

RKBD

PRUDHVIRAPRASAD CONSULTANTS BANGALORE

Contactor RMC

Assistant Engineer

02/01/24

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant executive Engineer

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.21		Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015.The finished surface to be level, uniform and free from streaks and holes										
Measurements taken on		02/01/24										
		GKVK Layout										
		Main Road										
		(From West to East)										
0.00	7.10		Sqm	2	7.10	0.10	0.10	0.10		1.42		
7.10	15.00		Sqm	2	7.90	0.10	0.10	0.10		1.58		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	112.00		Sqm	2	7.00	0.10	0.10	0.10		1.40		
112.00	120.00		Sqm	2	8.00	0.10	0.10	0.10		1.60		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	145.00		Sqm	2	10.00	0.10	0.10	0.10		2.00		
145.00	152.00		Sqm	2	7.00	0.10	0.10	0.10		1.40		
152.00	165.00		Sqm	2	13.00	0.10	0.10	0.10		2.60		
165.00	173.10		Sqm	2	8.10	0.10	0.10	0.10		1.62		
173.10	180.00		Sqm	2	6.90	0.10	0.10	0.10		1.38		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	200.80		Sqm	2	5.80	0.10	0.10	0.10		1.16		
		Ravi Gowda Layout										
		(From North to South)										
0.00	3.50		Sqm	2	3.50	0.10	0.10	0.10		0.70		
3.50	15.00		Sqm	2	11.50	0.10	0.10	0.10		2.30		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	126.00		Sqm	2	6.00	0.10	0.10	0.10		1.20		
126.00	135.00		Sqm	2	9.00	0.10	0.10	0.10		1.80		
135.00	141.30		Sqm	2	6.30	0.10	0.10	0.10		1.26		
141.30	150.00		Sqm	2	8.70	0.10	0.10	0.10		1.74		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	213.50		Sqm	2	3.50	0.10	0.10	0.10		0.70		
		Jai Ram Layout										
		Anagha Dental Care Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	58.70		Sqm	2	13.70	0.10	0.10	0.10		2.74		
58.70	64.70		Sqm	2	6.00	0.10	0.10	0.10		1.20		
64.70	69.20		Sqm	2	4.50	0.10	0.10	0.10		0.90		

96.70

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

02/01/24

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Jai Rama Layout Main Road										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	114.70		Sqm	2	9.70	0.10	0.10	0.10		1.94		
114.70	118.30		Sqm	2	3.60	0.10	0.10	0.10		0.72		
		1st Cross Road										
		Five Star Security Service Road										
		(From South to North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	67.90		Sqm	2	7.90	0.10	0.10	0.10		1.58		
		Talacauvery Layout										
		1st Main Road										
		(From West to East)										
0.00	3.50		Sqm	2	3.50	0.10	0.10	0.10		0.70		
3.50	15.00		Sqm	2	11.50	0.10	0.10	0.10		2.30		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	215.60		Sqm	2	5.60	0.10	0.10	0.10		1.12		
		2nd B Cross Road										
		(From North to South)										
0.00	3.40		Sqm	2	3.40	0.10	0.10	0.10		0.68		
3.40	9.40		Sqm	2	6.00	0.10	0.10	0.10		1.20		
9.40	18.50		Sqm	2	9.10	0.10	0.10	0.10		1.82		
18.50	30.00		Sqm	2	11.50	0.10	0.10	0.10		2.30		
30.00	37.80		Sqm	2	7.80	0.10	0.10	0.10		1.56		
		2nd A Cross Road										
		(From North to South)										
0.00	4.30		Sqm	2	4.30	0.10	0.10	0.10		0.86		
4.30	15.00		Sqm	2	10.70	0.10	0.10	0.10		2.14		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

105.92

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Assistant executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	111.10		Sqm	2	6.10	0.10	0.10	0.10		1.22		
		Dr. Rajkumar Road (or)1st A Main Road										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.20		Sqm	2	15.20	0.10	0.10	0.10		3.04		
90.20	94.40		Sqm	2	4.20	0.10	0.10	0.10		0.84		
94.40	105.00		Sqm	2	10.60	0.10	0.10	0.10		2.12		
105.00	109.20		Sqm	2	4.20	0.10	0.10	0.10		0.84		
		2nd Cross Road										
		(From South to North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	122.10		Sqm	2	2.10	0.10	0.10	0.10		0.42		
		Muniswamy Gowda Layout										
		1st Main Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	136.00		Sqm	2	1.00	0.10	0.10	0.10		0.20		
		1st A K.V.J Road										
		(From West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	33.30		Sqm	2	3.30	0.10	0.10	0.10		0.66		
33.30	34.20		Sqm	2	0.90	0.10	0.10	0.10		0.18		
		2nd Cross Road Sunshine apartment										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	67.20		Sqm	2	7.20	0.10	0.10	0.10		1.44		

97.96

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

Assistant Executive Engineer

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		G.Ramaiah Layout										
		1st Cross Road										
		(From North to South)										
0.00	9.90		Sqm	2	9.90	0.10	0.10	0.10		1.98		
9.90	15.00		Sqm	2	5.10	0.10	0.10	0.10		1.02		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	63.60		Sqm	2	3.60	0.10	0.10	0.10		0.72		
63.60	66.70		Sqm	2	3.10	0.10	0.10	0.10		0.62		
66.70	75.00		Sqm	2	8.30	0.10	0.10	0.10		1.66		
75.00	79.50		Sqm	2	4.50	0.10	0.10	0.10		0.90		
		Chiranjeevi Layout										
		3rd Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	52.30		Sqm	2	7.30	0.10	0.10	0.10		1.46		
52.30	55.00		Sqm	2	2.70	0.10	0.10	0.10		0.54		
		3rd Cross Near Vidya Niketan School Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	98.80		Sqm	2	8.80	0.10	0.10	0.10		1.76		
98.80	105.00		Sqm	2	6.20	0.10	0.10	0.10		1.24		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	129.30		Sqm	2	9.30	0.10	0.10	0.10		1.86		
129.30	131.50	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
131.50	138.00		Sqm	2	6.50	0.10	0.10	0.10		1.30		
		Veerannapalya										
		6th A Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	115.00		Sqm	2	10.00	0.10	0.10	0.10		2.00		
		6th B Cross Road										
		(From South to North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

98.06

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE
RMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
105.00	118.50		Sqm	2	13.50	0.10	0.10	0.10		2.70		
		6th Cross Road										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	89.10		Sqm	2	14.10	0.10	0.10	0.10		2.82		
89.10	90.30	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
90.30	105.00		Sqm	2	14.70	0.10	0.10	0.10		2.94		
105.00	117.10		Sqm	2	12.10	0.10	0.10	0.10		2.42		
		Sahakar nagar										
		13th main 9th A Cross Road										
		From North to South										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	29.00		Sqm	2	14.00	0.10	0.10	0.10		2.80		
29.00	30.00		Sqm	2	1.00	0.10	0.10	0.10		0.20		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	110.60		Sqm	2	5.60	0.10	0.10	0.10		1.12		
		13th main 9th B Cross Road										
		From North to South										
0.00	3.80		Sqm	2	3.80	0.10	0.10	0.10		0.76		
3.80	15.00		Sqm	2	11.20	0.10	0.10	0.10		2.24		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	75.20		Sqm	2	0.20	0.10	0.10	0.10		0.04		
75.20	90.00		Sqm	2	14.80	0.10	0.10	0.10		2.96		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	138.40		Sqm	2	3.40	0.10	0.10	0.10		0.68		
138.40	139.10		Sqm	2	0.70	0.10	0.10	0.10		0.14		
		10th Cross Road										
		From North to South										
0.00	3.40		Sqm	2	3.40	0.10	0.10	0.10		0.68		
3.40	15.00		Sqm	2	11.60	0.10	0.10	0.10		2.32		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	32.10		Sqm	2	2.10	0.10	0.10	0.10		0.42		
32.10	38.80		Sqm	2	6.70	0.10	0.10	0.10		1.34		

83.58

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

02/01/24

Assistant Executive Engineer

Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		11th Cross road										
		From North to South										
0.00	5.20		Sqm	2	5.20	0.10	0.10	0.10		1.04		
5.20	15.00		Sqm	2	9.80	0.10	0.10	0.10		1.96		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	50.50		Sqm	2	5.50	0.10	0.10	0.10		1.10		
		Total Executed Quantity								**492.32**	10/10	
		Modified Schedule-b Quantity								**2346.00**		
		Now to be paid Quantity								**492.32**	551.98	271751.00
Item no.25		Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 250 t.km										
			t.km									
		Vide Total executed Quantity from premeasuremet Page no. 58								**1659.33**		
		Total Executed Quantity								**1659.33**		
		Modified Schedule-b Quantity								**12580.64**		
		Now to be paid Quantity								**1659.33**	110.86	183953.00
											Sub Total	16462509.00
											For 18% Applicable GST	2963252.00
											Total Amount	19425761.00

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

09/01/24

Assistant Executive Engineer
Kodigehalli Sub Division